



Department of Public Works

211 Walnut St. • P.O. Box 426 • Neenah WI 54957-0426
Phone 920-886-6240 • e-mail: publicworks@ci.neenah.wi.us

	2025 STREET CONSTRUCTION UPDATES	
	AUGUST 18 – AUGUST 22	AUGUST 25 – AUGUST 29
Douglas Street	The contractor is scheduled to install the sanitary sewer chimney seals.	<i>The project is complete</i>
Elm Street (Division - Wisconsin)	The contractor is scheduled to install the sanitary sewer chimney seals.	<i>The project is complete.</i>
Hickory Lane	The contractor is scheduled to continue sewer main construction.	The contractor is scheduled to begin water main construction.
Caroline Street	No work scheduled.	No work scheduled.
Forest Manor Ct.	The contractor is scheduled to begin concrete curb and gutter repairs.	The contractor is scheduled to adjust sewer manholes to finish grade.
Lexington Court Alexander Drive Bruce Street (Lexington-Parkwood)	The contractor is scheduled to finish concrete repairs.	The contractor is scheduled to adjust sewer manholes to finish grade.
Bruce Street (Castle Oak-Maple Grove/Parkwood)	The contractor is scheduled to continue concrete sidewalk construction.	The contractor is scheduled to continue concrete sidewalk construction and adjust sewer manholes to finish grade.

- Notes:** 1) This schedule could vary depending on weather and site conditions.
- 2) Please contact the Department of Public Works at 920-886-6240 if you have any questions or concerns during the construction project, especially related to safety.
- 3) Our inspector and/or the contractor will be contacting customers prior to connecting the water services, which will require a water service interruption. We will work to make the connection during a time that is convenient for the customers and the contractor.