



Department of Public Works
 211 Walnut St. • P.O. Box 426 • Neenah WI 54957-0426
 Phone 920-886-6240 • e-mail: publicworks@neenahwi.gov

2026 STREET CONSTRUCTION UPDATES		
	JUNE 1 – JUNE 5	JUNE 8 – JUNE 12
Sterling Avenue/ Greenfield Street	The Contractor is scheduled to begin sewer and water lateral construction from the street to the homes.	The Contractor is scheduled to finish sewer and water lateral construction from the street to the homes.
Henry Street (Douglas to Monroe)	The Contractor is scheduled to finish water main construction.	The Contractor is scheduled to begin sewer and water service construction.
Elm Street (Division to Cecil)	TBD.	TBD.
Reed Street (Washington to Cecil)	The Contractor is scheduled to continue water main construction.	The Contractor is scheduled to finish water main construction.

- Notes:**
- 1) This schedule could vary depending on weather and site conditions.
 - 2) Please contact the Department of Public Works at 920-886-6240 if you have any questions or concerns during the construction project, especially related to safety.
 - 3) Our inspector and/or the contractor will be contacting customers prior to connecting the water services, which will require a water service interruption. We will work to make the connection during a time that is convenient for the customers and the contractor.
 - 4) **Please return the Property Owner Authorization Form to the Department of Public Works as soon as possible, if you have not already done so.**