



Department of Public Works

211 Walnut St. • P.O. Box 426 • Neenah WI 54957-0426
Phone 920-886-6240 • e-mail: publicworks@neenahwi.gov

	2026 STREET CONSTRUCTION UPDATES	
	AUGUST 3 – AUGUST 7	AUGUST 10 – AUGUST 14
Sterling Avenue/ Greenfield Street	The Contractor is scheduled to begin concrete curb and gutter, sidewalk, and driveway apron repairs.	The Contractor is scheduled to finish concrete curb and gutter, sidewalk, and driveway apron repairs.
Henry Street (Douglas to Monroe)	No Work is scheduled	No Work is scheduled
Elm Street (Division to Cecil)	The Contractor is scheduled to continue sanitary sewer and lateral construction south of Laudan.	The Contractor is scheduled to continue sanitary sewer and lateral construction south of Laudan.
Reed Street (Washington to Cecil)	The Contractor is scheduled to begin grading the new street North of Laudan	The Contractor is scheduled to continue grading the Street.
Laudan Blvd. (Reed to Congress)	No Work is scheduled	The Contractor is scheduled to begin grading the new street.

Notes: 1) This schedule could vary depending on weather and site conditions.

- 2) Please contact the Department of Public Works at 920-886-6240 if you have any questions or concerns during the construction project, especially related to safety.
- 3) Our inspector and/or the contractor will be contacting customers prior to connecting the water services, which will require a water service interruption. We will work to make the connection during a time that is convenient for the customers and the contractor.
- 4) **Please return the Property Owner Authorization Form to the Department of Public Works as soon as possible, if you have not already done so.**



Department of Public Works

211 Walnut St. • P.O. Box 426 • Neenah WI 54957-0426
Phone 920-886-6240 • e-mail: publicworks@neenahwi.gov

	2026 STREET CONSTRUCTION UPDATES	
	JULY 20 – JULY 24	JULY 27 – JULY 31
Sterling Avenue/ Greenfield Street	The Contractor is scheduled to begin concrete curb and gutter, sidewalk, and driveway apron repairs.	The Contractor is scheduled to finish concrete curb and gutter, sidewalk, and driveway apron repairs.
Henry Street (Douglas to Monroe)	The Contractor is scheduled to continue storm sewer construction.	The Contractor is scheduled to finish storm sewer construction.
Elm Street (Division to Cecil)	The Contractor is scheduled to finish sanitary sewer and lateral construction south of Laudan.	The Contractor is scheduled to begin storm sewer construction south of Laudan.
Reed Street (Washington to Cecil)	The Contractor is scheduled to continue storm sewer construction south of Laudan	The Contractor is scheduled to finish storm sewer construction south of Laudan.
Laudan Blvd. (Reed to Congress)	The Contractor is scheduled to begin storm sewer and lateral construction.	The Contractor is scheduled to finish storm sewer and lateral construction.

Notes: 1) This schedule could vary depending on weather and site conditions.

- 2) Please contact the Department of Public Works at 920-886-6240 if you have any questions or concerns during the construction project, especially related to safety.
- 3) Our inspector and/or the contractor will be contacting customers prior to connecting the water services, which will require a water service interruption. We will work to make the connection during a time that is convenient for the customers and the contractor.
- 4) **Please return the Property Owner Authorization Form to the Department of Public Works as soon as possible, if you have not already done so.**



Department of Public Works

211 Walnut St. • P.O. Box 426 • Neenah WI 54957-0426
Phone 920-886-6240 • e-mail: publicworks@neenahwi.gov

	2026 STREET CONSTRUCTION UPDATES	
	JULY 6 – JULY 10	JULY 13 – JULY 17
Sterling Avenue/ Greenfield Street	No Work Scheduled – Rest Period	No Work Scheduled – Rest Period
Henry Street (Douglas to Monroe)	The Contractor is scheduled to finish sewer and water service construction.	The Contractor is scheduled to begin storm sewer construction.
Elm Street (Division to Cecil)	The Contractor is scheduled to install sanitary sewer between Laudan and Cecil.	The Contractor is scheduled to finish sanitary sewer main construction.
Reed Street (Washington to Cecil)	The Contractor is scheduled to begin storm sewer and lateral construction.	The Contractor is scheduled to continue storm sewer and lateral construction.
Laudan Blvd. (Reed to Congress)	No Work Scheduled	The Contractor is scheduled to begin storm sewer and lateral construction.

Notes: 1) This schedule could vary depending on weather and site conditions.

- 2) Please contact the Department of Public Works at 920-886-6240 if you have any questions or concerns during the construction project, especially related to safety.
- 3) Our inspector and/or the contractor will be contacting customers prior to connecting the water services, which will require a water service interruption. We will work to make the connection during a time that is convenient for the customers and the contractor.
- 4) **Please return the Property Owner Authorization Form to the Department of Public Works as soon as possible, if you have not already done so.**



Department of Public Works

211 Walnut St. • P.O. Box 426 • Neenah WI 54957-0426
Phone 920-886-6240 • e-mail: publicworks@neenahwi.gov

	2026 STREET CONSTRUCTION UPDATES	
	JUNE 8 – JUNE 12	JUNE 15 – JUNE 19
Sterling Avenue/ Greenfield Street	The Contractor is scheduled to continue sewer and water lateral construction from the street to the homes.	The Contractor is scheduled to finish sewer and water lateral construction from the street to the homes.
Henry Street (Douglas to Monroe)	The Contractor is scheduled to finish water main construction.	The Contractor is scheduled to begin sewer and water service construction.
Elm Street (Division to Cecil)	The Contractor is scheduled to continue sewer and water service construction and begin storm sewer construction.	The Contractor is scheduled to continue sewer and water service construction and storm sewer construction.
Reed Street (Washington to Cecil)	The Contractor is scheduled to finish water main construction.	The Contractor is scheduled to begin sewer and water service construction.

Notes: 1) This schedule could vary depending on weather and site conditions.

- 2) Please contact the Department of Public Works at 920-886-6240 if you have any questions or concerns during the construction project, especially related to safety.
- 3) Our inspector and/or the contractor will be contacting customers prior to connecting the water services, which will require a water service interruption. We will work to make the connection during a time that is convenient for the customers and the contractor.
- 4) **Please return the Property Owner Authorization Form to the Department of Public Works as soon as possible, if you have not already done so.**



Department of Public Works

211 Walnut St. • P.O. Box 426 • Neenah WI 54957-0426
Phone 920-886-6240 • e-mail: publicworks@neenahwi.gov

	2026 STREET CONSTRUCTION UPDATES	
	JUNE 1 – JUNE 5	JUNE 8 – JUNE 12
Sterling Avenue/ Greenfield Street	The Contractor is scheduled to begin sewer and water lateral construction from the street to the homes.	The Contractor is scheduled to finish sewer and water lateral construction from the street to the homes.
Henry Street (Douglas to Monroe)	The Contractor is scheduled to finish water main construction.	The Contractor is scheduled to begin sewer and water service construction.
Elm Street (Division to Cecil)	TBD.	TBD.
Reed Street (Washington to Cecil)	The Contractor is scheduled to continue water main construction.	The Contractor is scheduled to finish water main construction.

- Notes:** 1) This schedule could vary depending on weather and site conditions.
- 2) Please contact the Department of Public Works at 920-886-6240 if you have any questions or concerns during the construction project, especially related to safety.
- 3) Our inspector and/or the contractor will be contacting customers prior to connecting the water services, which will require a water service interruption. We will work to make the connection during a time that is convenient for the customers and the contractor.
- 4) **Please return the Property Owner Authorization Form to the Department of Public Works as soon as possible, if you have not already done so.**



Department of Public Works

211 Walnut St. • P.O. Box 426 • Neenah WI 54957-0426
Phone 920-886-6240 • e-mail: publicworks@neenahwi.gov

	2026 STREET CONSTRUCTION UPDATES	
	MAY 4 – MAY 8	MAY 11 – MAY 15
Sterling Avenue/ Greenfield Street	The Contractor is scheduled to continue sewer and water lateral construction in the street/terrace.	The Contractor is scheduled to finish sewer and water lateral construction in the street/terrace.
Elm Street (Division to Cecil)	The Contractor is scheduled to continue sanitary sewer main construction between Laudan and Division.	The Contractor is scheduled to continue sanitary sewer main construction.
Reed Street (Washington to Cecil)	The Contractor will then continue sanitary sewer main construction between Laudan and Cecil Street.	The Contractor is scheduled to finish sanitary sewer main construction.

- Notes:** 1) This schedule could vary depending on weather and site conditions.
- 2) Please contact the Department of Public Works at 920-886-6240 if you have any questions or concerns during the construction project, especially related to safety.
- 3) Our inspector and/or the contractor will be contacting customers prior to connecting the water services, which will require a water service interruption. We will work to make the connection during a time that is convenient for the customers and the contractor.
- 4) **Please return the Property Owner Authorization Form to the Department of Public Works as soon as possible, if you have not already done so.**



Department of Public Works

211 Walnut St. • P.O. Box 426 • Neenah WI 54957-0426
Phone 920-886-6240 • e-mail: publicworks@neenahwi.gov

	2026 STREET CONSTRUCTION UPDATES	
	APRIL 13 – APRIL 17	APRIL 20 – APRIL 24
Sterling Avenue/ Greenfield Street	The Contractor is scheduled to finish water main construction and begin sanitary sewer main construction.	The Contractor is scheduled to finish sanitary sewer main construction.
Elm Street (Division to Cecil)	The Contractor is scheduled to continue water main construction between Laudan and Division.	The Contractor is scheduled to begin sanitary sewer construction beginning at Division toward Cecil.
Reed Street (Washington to Cecil)	The Contractor is scheduled to finish storm sewer construction at Division. The Contractor will then continue sanitary sewer main construction heading south from Division.	The Contractor is scheduled to continue sanitary sewer construction.

Notes: 1) This schedule could vary depending on weather and site conditions.

- 2) Please contact the Department of Public Works at 920-886-6240 if you have any questions or concerns during the construction project, especially related to safety.
- 3) Our inspector and/or the contractor will be contacting customers prior to connecting the water services, which will require a water service interruption. We will work to make the connection during a time that is convenient for the customers and the contractor.
- 4) **Please return the Property Owner Authorization Form to the Department of Public Works as soon as possible, if you have not already done so.**



Department of Public Works

211 Walnut St. • P.O. Box 426 • Neenah WI 54957-0426
Phone 920-886-6240 • e-mail: publicworks@ci.neenah.wi.us

	2026 STREET CONSTRUCTION UPDATES	
	MARCH 30 – APRIL 3	APRIL 6 – APRIL 10
Sterling Avenue	The Contractor is scheduled to mobilize equipment and set up traffic control.	The Contractor is scheduled to begin water main construction.
Elm Street (Division to Cecil)	The Contractor is scheduled to begin water main construction starting at Cecil moving North.	The Contractor is scheduled to continue water main construction.
Reed Street (Washington to Cecil)	The Contractor is scheduled to begin sanitary sewer construction starting at Washington moving South. Reed Street will be closed at Division Street for a portion or all of this week.	The Contractor is scheduled to continue sanitary sewer construction.

Notes: 1) This schedule could vary depending on weather and site conditions.

- 2) Please contact the Department of Public Works at 920-886-6240 if you have any questions or concerns during the construction project, especially related to safety.
- 3) Our inspector and/or the contractor will be contacting customers prior to connecting the water services, which will require a water service interruption. We will work to make the connection during a time that is convenient for the customers and the contractor.
- 4) **Please return the Property Owner Authorization Form to the Department of Public Works as soon as possible, if you have not already done so.**



Department of Public Works

211 Walnut St. • P.O. Box 426 • Neenah WI 54957-0426
Phone 920-886-6240 • e-mail: publicworks@ci.neenah.wi.us

	2026 STREET CONSTRUCTION UPDATES	
	MARCH 23 – MARCH 29	MARCH 30 – APRIL 5
Sterling Avenue	The Contractor will be mobilizing equipment and traffic control.	The Contractor will begin sanitary sewer construction.
Elm Street (Division to Cecil)	The Contractor will be mobilizing equipment and traffic control.	The Contractor will begin sanitary sewer and water main construction.
Reed Street (Washington to Cecil)	The Contractor will be mobilizing equipment and traffic control.	The Contractor will begin sanitary sewer and water main construction.

- Notes:** 1) This schedule could vary depending on weather and site conditions.
- 2) Please contact the Department of Public Works at 920-886-6240 if you have any questions or concerns during the construction project, especially related to safety.
- 3) Our inspector and/or the contractor will be contacting customers prior to connecting the water services, which will require a water service interruption. We will work to make the connection during a time that is convenient for the customers and the contractor.
- 4) **Please return the Property Owner Authorization Form to the Department of Public Works as soon as possible, if you have not already done so.**