



Local Program WEEKLY CONSTRUCTION UPDATE



Dates Covered: May 5, 2025 to May 16, 2025

Project ID: 4993-01-01

Project Name: Commercial St.

Location: Stanley St. - Tyler St., City of Neenah, Winnebago County

STAGE 1 WEST SIDE OF COMMERCIAL STREET		
Start	End	
March 10 th	May 9 th	Storm Sewer and Grading
May 12 th	July 3 rd	Concrete Pavement, Sidewalk and Driveways
July 7 th	July 11 th	Landscaping
July 14 th		Traffic Switch to East Side of Commercial Street

STAGE 2 EAST SIDE OF COMMERCIAL STREET		
Start	End	
July 14 th	August 15 th	Storm Sewer and Grading
August 18 th	October 6 th	Concrete Pavement, Sidewalk and Driveways
October 7 th	October 17 th	Asphalt Tie Ins, Landscaping, Traffic Signals, Signing, Pavement Markings

Description of overall work:

This project includes removing existing pavement, sidewalk, and driveways, storm sewer installation, grading, placing base aggregate, concrete pavement, concrete sidewalk and driveways, asphalt pavement for intersection and driveway tie ins, landscaping, traffic signals, signing, pavement markings. This work will be completed in stages with stage 1 consisting of constructing the southbound travel lane, southbound bike lane, storm sewer trunk, west inlets, and temporary storm connections to the east. Stage 2 consists of constructing the two-way left turn lane, northbound travel lane, northbound bike lane, parking lane, and east inlets.

This Week's Work: Pave concrete pavement southbound travel lane, southbound bike lane, and southbound curb and gutter from Stanley St. to Tyler St.

Next Week's Work: Concrete pavement handwork of Commercial St. gaps and colored crosswalks on the southbound side, as well as concrete pavement in the intersections between Stanley St. And Tyler St.

Traffic impacts: Commercial St is closed to through traffic for the entire duration of the project. The detour route for Commercial St is as follows: Bell St to Harrison St to Winneconne Ave. Local traffic is maintained on one lane of northbound traffic on a paved surface at all times. East/West traffic at Cecil St. will be maintained. Intersections will be closed for concrete paving and cure time.

Special information of interest needed by the public concerning this project: Access to businesses and residences within the work zone is maintained except where concrete requires cure time before having traffic applied to it.