



# Local Program WEEKLY CONSTRUCTION UPDATE



Dates Covered: September 22, 2025, through October 3, 2025  
 Project ID: 4993-01-01  
 Project Name: Commercial St.  
 Location: Stanley St. - Tyler St., City of Neenah, Winnebago County

STAGE 1 WEST SIDE OF COMMERCIAL STREET		
Start	End	
March 10 <sup>th</sup>	May 2 <sup>nd</sup>	Storm Sewer and Grading
May 12 <sup>th</sup>	June 27 <sup>th</sup>	Concrete Pavement, Sidewalk, Driveways, Asphalt Tie-ins, and Landscaping
June 30 <sup>th</sup>		Traffic Switch to East Side of Commercial Street

STAGE 2 EAST SIDE OF COMMERCIAL STREET		
Start	End	
June 30 <sup>th</sup>	July 30 <sup>th</sup>	Storm Sewer and Grading
July 31 <sup>st</sup>	September 26 <sup>th</sup>	Concrete Pavement, Sidewalk and Driveways
September 22 <sup>nd</sup>	October 27 <sup>th</sup>	Asphalt Tie Ins, Landscaping, Traffic Signals, Signing, Pavement Markings

**Description of overall work:**

This project includes removing existing pavement, sidewalk, and driveways, storm sewer installation, grading, placing base aggregate, concrete pavement, concrete sidewalk and driveways, asphalt pavement for intersection and driveway tie ins, landscaping, traffic signals, signing, pavement markings. This work will be completed in stages with stage 1 consisting of constructing the southbound travel lane, southbound bike lane, storm sewer trunk, west inlets, and temporary storm connections to the east. Stage 2 consists of constructing the two-way left turn lane, northbound travel lane, northbound bike lane, parking lane, and east inlets.

**This week's work:** Form and pour concrete sidewalk and driveways on the east side of Commercial St between Cecil St and Tyler St. Rough grade for topsoil on the East side of Commercial St between Stanley St and Tyler St. Fine grade and pave asphalt transitions in driveways and side streets between Stanley St and Meade St. Place topsoil, seed, fertilizer, and erosion mat on the east side of Commercial St between Stanley St and Cecil St.

**Next week's work:** Form and pour concrete sidewalk and driveways on the east side of Commercial St between Cecil St and Tyler St. Fine grade and pave asphalt transitions in driveways and side streets between Cecil St and Tyler St. Place topsoil, seed, fertilizer, and erosion mat on the east side of Commercial St between Stanley St and Tyler St.

**Traffic impacts:** Commercial St is closed to through traffic for the entire duration of the project. The detour route for Commercial St is as follows: Bell St to Harrison St to Winneconne Ave. Local traffic is maintained on one lane of northbound traffic on the new pavement on the west side of Commercial St at all times.

**Access to businesses and residences within the work zone is maintained.**